

TACTICAL INFRASTRUCTURE PROGRAM MANAGEMENT
 DEPARTMENT OF HOMELAND SECURITY
 CUSTOMS AND BORDER PROTECTION
 OFFICE OF BORDER PATROL - TUCSON SECTOR

MEETING AGENDA

Meeting Date and Time: 18 October 2005 @ 10:00
 Meeting Location: Tucson Station
 Meeting Purpose: TCA PDT Meeting
 Conference Call Number: (b) (7)(E)

DISTRIBUTION

See attached Distribution list.

ACTION ITEMS

1. GSA coordination on drainage tunnel access work. Follow-up with local contact at the POE.	(b) (6)
2. Follow-up on paving the Nogales 1/2 mile with a private contractor once funding is available. Pending with contract to repackage.	
3. Finalize SOW and prepare fee proposal for FY'05 engineering services by Baker Eng. Reviewing cost estimates, etc. Need construction support for coming deployments. New RWA's will be folded into contracts	
4. Check to see if funds from the RWA for Ephraim Ridge Reclamation will be need for the lease.	(b) (6)
Environmental Working Group	
1. Set aside \$35,000 for mitigation on Whitewater Draw 404 permit	(b) (6)
2. (b) (6) will prepare a project description and funding request to submit to (b) (6) will acquire the necessary funds.	(b) (6) to Check on Funds at AERC
3. (b) (6) submitted the NEPA status matrix. GSRC will revise the matrix to include comments from PDT for the next meeting.	GSRC
4. Tucson/Yuma PEIS--Feeny has the CBP Legal comments and will forward them to GSRC	(b) (6)
5. Tucson BA The funds and the ABCI Phase II are still needed for GSRC to continue.	(b) (6) will track the funds to AERC.
6. San Pedro River LWC (b) (6) wanted to make a site visit to discuss the various designs.	(b) (6)
7. Vehicle Barriers - Tohono O'Odham Nation (TON). (b) (6) and (b) (6) will coordinate with the TON to coordinate a site visit next week with the TON, JTF-N, Baker (b) (6) (b) (6) CAG), and GSRC to identify staging areas, bivouac sites, and potential drainage crossings.	(b) (6)
8. Tactical Infrastructure for Western Arizona, CPNWR EA has been put on hold pending direction from CBP/OBP. A separate	(b) (6)

TACTICAL INFRASTRUCTURE PROGRAM MANAGEMENT
DEPARTMENT OF HOMELAND SECURITY
CUSTOMS AND BORDER PROTECTION
OFFICE OF BORDER PATROL - TUCSON SECTOR

teleconference was conducted and decisions were made. (b) (6) will forward the minutes from this teleconference.	
9. Ephraim Ridge Phase I GSRC will also prepare a draft project description for Nogales Station and Tucson Sector approval.	(b) (6)
10. Sonoita Border Road EA FONSI has been signed and will be distributed to the public NLT 7 October.	
11. (b) (6) agreed to provide (b) (6) with a list of projects (on-going and proposed) that might/will require Section 7 consultation. Will be formalized in a separate e-mail.	
12. National Guard Annual Submittal needs to be prepared. (b) (6) will assist (b) (6) to draft the NGB Environmental Compliance form.	

MILITARY DEPLOYMENTS

Arizona Army National Guard

(b) (6)

JTF-N

(b) (6)

FY'06 Proposed Deployments

ES 4145-06, Naco, AZ, 1/2 mile of Lights (west) 15 Nov -15 Dec

ES4155-06, Naco, AZ, 1 mile of light (west) 25 Feb - 25 Mar

ES4150/56/57/58-06, Naco/Douglas, AZ, 2/3 miles of road, 7/8 LWC's and bollard fences in Naco (west) and 6 LWC's in Douglas (east). 1 June - 15 August. This will be battalion deployment of about 1000 Marines in 5-6 iterations of 200 personnel every 15-days. The basecamp will be located at the Douglas International Airport.

ES4160-06, Naco, AZ, 1 mile of road 3/4 LWC's and bollard fences, Naco (east) 2nd qtr.

ENGINEERING

Baker Eng.

(b) (6)

Please note attached spreadsheet from Michael Baker Jr. Engineering

Douglas, Lighting (5 Miles

Douglas, 13-Mile Roadway

Douglas, International Ditch

Naco, Lighting (5 Miles)

Nogales, Schematic Design

ENVIRONMENTAL

GSRC

(b) (6)

PEIS Tucson & Yuma (AERC 225)

Tucson BA

San Pedro River LWC

TACTICAL INFRASTRUCTURE PROGRAM MANAGEMENT
DEPARTMENT OF HOMELAND SECURITY
CUSTOMS AND BORDER PROTECTION
OFFICE OF BORDER PATROL - TUCSON SECTOR

Vehicle Barriers - Tohono O'Odham Nation (TON)
Tactical Infrastructure for Western Arizona
Nogales Schematic Design
Ephraim Ridge Phase I
NEPA Matrix Status

REAL ESTATE
USACE - Sacramento

State land Use Permit in Naco
Nogales Schematic Design

NLC - Laguna Nigel
Ephraim Ridge Report

PROCUREMENT
AERC
Naco West Lighting Deployment

CONSTRUCTION
Kleinfelder
No activity this month.

(b) (6)

Previous deployment updates (see web page below)

To access a website that has updates, go to:

www.kleinfelder.com

-Click on the **Client Link** link at the left of the page.

-Select **Border Patrol Construction Oversight** from the drop-down menu.

-For a User Name enter (b) (7)(E)

-For a Password enter: [REDACTED]

(The User Name and Password are case-sensitive, so make sure you don't capitalize.)

-Select the deployment you wish to view


NEXT MEETINGS

15 November 2005 @ 10:00 – Tucson Station

13 December 2005 @ 10:00 – Tucson Station

TACTICAL INFRASTRUCTURE PROGRAM MANAGEMENT
DEPARTMENT OF HOMELAND SECURITY
CUSTOMS AND BORDER PROTECTION
OFFICE OF BORDER PATROL - TUCSON SECTOR

DISTRIBUTION





①

10/18/05 Tucson POT

EWG

Active ITEMS

1) DONE

2) 35K for Tucson BA

5 - FUNDS @ AERC

- Tucson Section needs to resolve conflicts

- Conflicts w/AGCI activities

- GSEC follow ups

4) - GSEC TO FORWARDED LEGAL COMMENTS ON PEIS

6) ~~PEIS~~ SCHEDULED FOR SAN PEDRO SITE VISIT @ 9:30 LOCAL

7) TON - CALL (b)(6) ON MOVING FUNDS

- PLANTS need to be removed or replaced

8) - HQ BOX TO send letter to TON on project

- MOVING BARRELS

- LAND

60' RR PROPERTY TOWN

- PLANTS

No BLM JURISDICTION

- FENCES

8) TIWAZ C/PWK INT ON HOLD

- GSEC HAS WRITTEN DRAFT OUT THIS WEEK BY FREIGHT

- PERMITS ON WASHES STILL PENDING

9) Elwan Ridge Phase I EIA - SURVEYS LAST WEEK

- NORTHERN BOUNDARY FIRING RANGE

- FIRING RANGE ON PROPERTY?

- LEAD & BLM IN PROJECT

- Report end of next week

10) SONOTA ROAD SA FENCE SIGNED

- NOA NEXT WEEK

- ALL WEATHER SURFACE

11) ~~Approved~~ LIST OF PROJECTS needing section 7

12) COMPLIANCE FORM - NO WORK DONE YET

Need assistance letter from 14 sections



10/18/05

①

Spot Meeting

Nogales schematic design in progress

Relocation of lights

ROEs for about 6 miles & several families east of POE

Action Items

1) Nogales

2) Nogales - pending BARBER CONTRACT

3) SOW BEING PREPARED

CONSTANT ZOW SUPPORT

Need SOW TUBES 31 pieces @ 4' LENGTH 36"

4) RWA Check \Rightarrow *

EWG

SEE NOTES

MILITARY

ANG 10/26/05 WISCONSIN UNIT COMING TO SEE WORK.

- KINGS LUNCH LOAR

- WWD

ONE 1/7/06 W/50 PERSONS 2-2 WEEK ROTATIONS

~~FEB & MARCH~~ - MASSACHUSETTS 70-100 ^{SOLDIERS}

- 1 2-WEEK ROTATION

JTF-N

WATER BUFFERS - NEED TO KNOW WHERE TO PLACE

(b) (6) COME WITH POLES

SOW TUBES TO BE ORDERED

POLE DECISIVELY PENDING - NEED TO SPACE & DELIVER



PDT
②

ARRIVE START WORK
NACO 11/10 11/14-16
Leave 11/24 & return 11/28+29/
REDECK 12/20

GET FOUNDATIONS FOR BEFORE THANKSGIVING
THEN INSTALL AFTER THANKSGIVING
1500 MACHINES

ENGINEERING

Douglas LIGHTING DONE EAST BY NEXT PDT
WEST - TRY SAME TIME FRAME

Douglas IBAI - 2 1/2 MILES SUBMITTED WEST END TO NACO
- DOUBLE CHECK
- NEAR 100%

INTERNATIONAL DETAIL - SUBMIT TO CITY TODAY/TOMORROW
- PHASE ONE REPORT

NACO LIGHTING 2 1/2 MILES DONE LAST YEAR
2 1/2 MILES PENDING

Nogales Schematic DESIGN - ADD PROP. LINE
- BY NEXT PDT

Nogales LIGHTING RELOCATION - SOW pending
- LIGHT LOCATION TO BE PROVIDED
ALONG W/TYPE

ENVIRONMENTAL

PESTS T/Y - COMPLETING DATA GAPS > NO MATX

TACSON BA " " "

SAN PEDRO LWC SITE MEETING TOMORROW

TON VB - NATION COORDINATION

Nogales Schematic - 6 FOR GUYLES SUPPORT REQUEST

Nogales Schematic - 75% OF UNITS WASHED OUT
- NEEDS REHABILITATION

Elkhorn HOLE - FILL DONE
- RAMP BEGUN ON SITE
- TRASH ASSESSMENT VEHICLE

MATRX - SENT OUT



3
POT

TIDU42 - CPUNK

- 1 MICE SECTION -

- CLUSTER OF ARCH SITES

- AVOIDANCE

- PROJECT 4 Grower's Valley

- NO WAY TO MAINTAIN DUST NETS

- MAINTAIN ON MAIN ROAD

- 10-15 MICES NEED TO BE

BUILT TO GAIN ACCESS

- (b) (6)

WORKING ON DEVIATIONS

- GSKC WILL FILE FOR GAPS WHEN IDENTIFIED!

- PPT meeting in DC on 11/2/05

REAL ESTATE

- STATE LAND USE IN NACO

- BEING PROCESSED

- NOGALES SCHEMATIC DESIGN

- NOTHING NEW

Procurement

- SEND TUBES

- DELIVERY DATES