

Date: 4/19/2004 5:12 PM

Sender: [REDACTED] (b)(6)

Priority: Normal

Subject: TCA PDT Meeting 27 April

Author: [REDACTED] (b)(6)

Date: 4/19/2004 5:12:00 PM

Priority: Normal

(b)(6)(b)(7)(C)

Subject: TCA PDT Meeting 27 April

Tucson Sector PDT meeting will be held at the HDR Offices in Phoenix on 27 April 2004. The regular PDT starts at 10:00. An Environmental Working Group meeting will begin at 8:30 for those on the EWG committee or other interested parties.

<<042704AD.pdf>>

(b)(6)



042704AD.PDF

**BORDER BARRIER SYSTEM PROGRAM MANAGEMENT  
DEPARTMENT OF HOMELAND SECURITY  
BUREAU OF CUSTOMS AND BORDER PROTECTION  
TUCSON SECTOR - U.S. BORDER PATROL**

**MEETING AGENDA**

Meeting Date and Time: 27 April 2004 – HDR Phoenix, 10:00 am  
Meeting Location: HDR – Phoenix  
3200 E. Camelback Road, Suite 250  
Map Attached

**MEETING PURPOSE**

TCA PDT Meeting

**INTRODUCTIONS**

**10:00 – 10:15 REVIEW OF ACTION ITEMS**

ACTION	RESPONSIBLE
1. Follow up on contract for GSRC to prepare EA for RVS in Douglas AO	(b)(6)
2. WWD foundation change to grouted rock – Baker to check on Geotech – AzANG to check with constructing unit	
3. Baker needs official comment resolution sign off on Nogales Tunnels from the PDT.	
4. Lighting design test follow up with Castro Electric. Scope for Baker Design.	
5. Ephraim Ridge Report	
6. 60% DGL 3.6 miles due 27 April 2004	
7. 100% sealed DGL 4.3 miles due 27 April 2004	
8. 100% Naco 10 mile 22 June 2004	
9. 100% remainder of 5 miles East of POE 27 May 2004	
10. Move the 1” HDPEP waterline in Naco	
11. Inventory of materials after deployments in Naco and Douglas, possibly by JTF-6, otherwise by local agent	
12. Copies of BLM ownership data to Baker Eng. (b)(6)	
13. Assist Baker Eng. On ROW for waterline relocation in Naco	
14. Data on Sonoita access to (b)(6) Sonoita Station, (b)(6)	
15. Check with (b)(6) on sole source for WWD precast box.	
ACTION	
Environmental Working Group	
1. San Pedro engineering recommendations	(b)(6)
2. Copies of Casa Grande Station communications with TON to (b)(6)	
3. Copies of UAV environmental documents for JTF-6 missions to (b)(6)	
4. 2 April follow-up on PEIS with legal review	

**BORDER BARRIER SYSTEM PROGRAM MANAGEMENT  
DEPARTMENT OF HOMELAND SECURITY  
BUREAU OF CUSTOMS AND BORDER PROTECTION  
TUCSON SECTOR - U.S. BORDER PATROL**

**10:15 – 10:20 RVS**

No Monthly report from IMC

**10:20 – 10:45 MILITARY DEPLOYMENTS**

Arizona National Guard

(b)(6)

**WWD – West of DGL POE**

- Oregon National Guard – June 2004, 30 soldiers for two 2-week deployments
- Alaska National Guard – 15 soldiers, 1 to 15 May 2004

**Douglas Roadway West of POE**

- Illinois N.G. 10 July 2004 (70 troops, LWCs on Kings Ranch Road – possible backup on WWD)

JTF-6

(b)(6)

**Scheduled Deployments FY'04**

- Naco (Fence & Barriers)
- Nogales, Az USBP (Patrol Roads) Jul & Aug

**10:45 – 11:15 ENGINEERING**

Baker Eng. - updates, discussion and map of projects

Douglas, 13 Miles of Roadway

Nogales, 1-1/2 Miles Roadway

Douglas, Lighting

Douglas, Construction Oversight, and Staking.

Douglas, International Ditch, Preliminary and Final Design

Naco, Lighting (5 Miles) Split East and West of the POE,

Naco, Primary Fencing, Preliminary and Final Design

Naco, Construction Oversight and Staking

Nogales, Construction Oversight and Staking

Nogales, Aerial West of Nogales

Nogales, Schematic Design

Sonoita, Preliminary Design

Permanent Survey Markers

Temporary Vehicle Barriers

Naco, 10-miles Roadway, Preliminary and Final Design

**11:15 – 12:00 ENVIRONMENTAL**

GSRC - updates and discussion

PEIS Tucson & Yuma (AERC 225)

BA – Operations – Tucson & Yuma (AERC 51)

Whitewater Draw 404 Permit

Checkpoint - (b)(7)(E) (AERC 227)

Checkpoints (b)(7)(E) AERC 499)

**BORDER BARRIER SYSTEM PROGRAM MANAGEMENT  
DEPARTMENT OF HOMELAND SECURITY  
BUREAU OF CUSTOMS AND BORDER PROTECTION  
TUCSON SECTOR - U.S. BORDER PATROL**

Naco BA  
Temporary Vehicle Barriers (Nogales & Sonoita Stations)  
Sonoita  
Nogales Schematic Design  
RVS EA for Tucson and Ajo Station  
Cabeza Prieta Road Report  
ESA for the Ajo garage

**12:00 – 1:00 LUNCH**

**1:00 – 1:30 REAL ESTATE**

USACE – (b)(6)  
Douglas Lighting (5 Miles) Split East and West of the POE  
Douglas, 13-Miles Roadway West of POE  
Douglas, International Ditch  
Naco, Lighting (5 Miles) Split East and West of the POE  
Nogales, 2-Miles Roadway East of POE  
Nogales, Construction & ROW Acquisition (Pending Alignments)  
Nogales, Schematic Design  
Sonoita, Preliminary Design, and Coordination  
Permanent Survey Markers  
Temporary Vehicle Barriers  
(b)(6)  
Ephraim Ridge Reclamation

**1:30 – 1:45 PROCUREMENT**

Naco & Douglas deployments (JTF-6)  
May deployment into Douglas at Whitewater Draw (National Guard)

**1:45 – 2:00 CONSTRUCTION**


**OTHER ITEMS**

**NEXT MEETINGS**

25 May 2004 – Tucson Station, 10:00 am  
22 June 2004 – HDR Phoenix, 10:00 am  
27 July 2004 – Tucson Station, 10:00 am  
24 August 2004 – HDR Phoenix, 10:00 am  
14 September 2004 – Tucson Station, 10:00 am



Phoenix – HDR Offices  
Suite #350 3200 E. Camelback Road  
Phoenix, AZ 85018-2311  
(602) 522-7700



Suite 350 is on the south end of the building, 3<sup>rd</sup> floor. Please use the elevator at the far southern end of the building.



4/27/04 Environmental Working Group

UVA - Tier 1 on Skywatch for 120+ days  
take off & landing from Ft. H.

For PEIS Ft. H., Castle Rock, Gila sand  
NoA & EA out this week

BO you have mitigation measures

F&WS asked for \$100k / yrs  $\Rightarrow$  provide vehicle kanens  
needs priority planning to satisfy BO

Travel w/ (b)(6) at BP coordination.  
TCW met (b)(6)

Sensors - any where w/ a Station AO

UAVs take off & landing from Ft. H.  
REC from Ft. H & JTF-6

\* distribute contact w/ (b)(6)

\* follow up on projects w/ USIP  
- BP may need to be regulatory to USIP

Cabeza Prieta - Cijo border road can work under  
canine road - can be maintained

Temp vehicle kanens - (b)(6) locations - out small work in May 2004

Router Station - asking for new access on dung road

regulate Sherrill's Design - 2% design has been taken  
500' corridor

WS - mats w/ Oregon pipe  
- 3 new alternate sites  
- last LOE

- Ajo Gauge ESA early next week -  
Plan 1 ESA





①

4/17/04 PPT meeting

Action Items

- 1) Pending funding ~~was~~ (b)(6) POC  
No direction to begin project
- 2) WWD Foundation change  
- WWD revision sheets  
- stop drawing on presentation
- 3) Baker comment resolution - says off - not done
- 4) Lighting test - SOW - ask other electrical design companies if they can do retrofit
- 5) Ephraim ridge - draft in December  
- 2 appendices to be complete  
- Corps  
- Final report as best as he can  
Survey 7 acres for restoration  
legal description for entire redridge
- 10) Drop line or move line take determined
- 6, 7, 8, 9 tabled to Greg presentation  
- Essential in US Gov name  
- What is BLM's position on water line  
- ask (b)(6)
- ⑪ Water shunt - If T&E can add to after action report  
- better to have QC person - send to DOT  
- done
- ⑫ Copies of BLM ownership - done
- ⑬ don't make tables
- ⑭ Sonata access - new GPS tech  
New core tower site - private land
- ⑮ Sprinkler on Solo source - done utility vault pad mounting

KUS

IMC/L - doesn't provide monthly report  
- can call in





4/27/04 PDT

(2)

milky, explain

AZ-06 all outcrops

Alaska on 5/3

orig. 4 in June

Tellus in July

Paving in August

Concerns: materials, geotechnical maps, Survey Segment driving on-site

Baker not secured for on-site all time

Baker requested 5/3, 7, 12, 2x in June  
Nobles paving not on schedule

JTF-6

~~Ballad~~ Fence - need to deconstruct pig

Naco continue on 5/3

~~second~~ in June

Douglas June 11, 12, 13

373 in after July 4 on East Naco

Norfolk 10-23

Douglas in Oct

Building materials - all present except welding sticks / rods

Engineering

4.3 <sup>miles</sup> ~~FE~~ west side of Douglas

3.6 miles reroute commits due in 2 weeks 5/11/04

Sonoma Access Report

adding drag road to south side

Grade & widen

Grades report 5/11/04 commits due





(3)

## Real Estate

Longley 13 miles west of POE - out  
 Nogales Sinaloa need ROE for site  
 Nogales Sinaloa - needs new road locations  
 - out next week

Sonora - need new road  
 Ephraim ridge relocation

## Environmental

PETS T&Y - carry on w/ CI for customs  
 - ABC operators  
 - Sensor info  
 - UAV mission

BA-T - water snowwater agents & miles & ABC

WWD - Phoenix YSAEE Permit by 1 June or land mitigation  
 checkpoint (b) (7)(E) road

- new 85 ft road

Mass BA - conceptual design in May

Tax Vehicle - in May

Nogales - POEs & design plans

LVS EA T&Y Tue or Wed ROE

a/o - 3 new alternate sites

Cakey/Smith - Road report done

- SOW for work

ESA Ajo garage - phase 1 next week

- coordination w/ BLM et al to be done

Sonora - Access roads

- alternatives

1) road grading

2) major road improvements preferred

3) major + new roads

4) major, new construction, big road

5) No action

Ephraim Ridge Phase 1 ESA ⇒ SOW on 80± acres

Condon permit vehicle barriers - SA





(4)

Procurement

Mass 1/6

Boysen's survey

7 lot of building materials

Constitutions

tests on WWS mostly not work

WWS low water capacity may

origon WWS constitution

JTF6 July August

Testing for JTF6 processing - none needed

Actions Items

SOW GSRC

HA Forum  $\Rightarrow$  me

Coordon Report  $\Rightarrow$  due 11 May 2004

3.5 Roadway comments  $\Rightarrow$  due 11 May 2004

Waterline movement  $\Rightarrow$  (b)(6)

GSRC Funding Request  $\Rightarrow$  (b)(6)

(b)(6)

$\Rightarrow$  Carter

USP water  $\Rightarrow$  end

(b)(6) - Eplum