

Date: 2/7/2004 12:31 PM

Sender: [Redacted] (b)(6)

Priority: Normal

Subject: FW: TCA PDT Meeting 17 Feb. in Phoenix [Redacted] (b)(6)

Author: [Redacted] (b)(6) <SMTP:[Redacted]>

Date: 2/7/2004 12:31:00 PM

Priority: Normal

bcc:

To:

To:

To:

To:

HQ:

To:

Subject: FW: TCA PDT Meeting 17 Feb. in Phoenix

> -----Original Message-----

> From: [Redacted] (b)(6)

> Sent: Saturday, February 07, 2004 10:24 AM

[Redacted] (b)(6)

[Large Redacted Area] (b)(6)

(b)(6)

> Subject: TCA PDT Meeting 17 Feb. in Phoenix

>
> Please find attached the agenda for the meeting 17 February 2004.... A
conference call number will be arranged for those unable to travel due to
the
holiday the precedes this meeting. Any corrections or additions to this
agenda
can be replied directly back to me.

(b)(6)

>
> <<021704AD.pdf>>

(b)(6) (b)(7)(C)

(b)(6)



021704AD.PDF

**BORDER BARRIER SYSTEM PROGRAM MANAGEMENT
DEPARTMENT OF HOMELAND SECURITY
BUREAU OF CUSTOMS AND BORDER PROTECTION
TUCSON SECTOR - U.S. BORDER PATROL**

MEETING AGENDA

Meeting Date and Time: 17 February 2004 – HDR Phoenix, 10:00 am
Meeting Location: HDR – Phoenix (Map Attached)
3200 E. Camelback, Suite 350

MEETING PURPOSE

TCA PDT Meeting

INTRODUCTIONS

10:00 – 10:15 REVIEW OF ACTION ITEMS

ACTION	RESPONSIBLE
1. Follow up on contract for GSRC to prepare EA for RVS in Douglas AO – need survey and engineering support – need purpose statement developed by HDR – access to sites reviewed by (b)(6) and HDR	(b)(6)
2. SWPPP training – need proposed dates and costs for training	
3. WWD foundation change to grouted rock – Baker to check on Geotech – AzANG to check with constructing unit	
4. Baker needs official comment resolution sign off on Nogales Tunnels from the PDT.	
5. Rent 6" forms for next JTF-6 deployment	
6. 28 and 29 January 2004, the AzANG will tour the border with representatives from several units. Baker will provide technical support.	
7. Follow up on fencing for (b)(6) property in Douglas	
8. Temporary Vehicle Barrier locations for EA development, Various stations	
9. (b)(6) to come up with acquisition plan and proceed with appraisals for Nogales 1 ½ mile roadway	
10. Puzzi Property fence SOW to (b)(6)	
11. Lighting design test follow up with Castro Electric	
12. Fence details and BOM for Naco 4 Mile roadway deployment – redirected units from Organ Pipe	
13. Materials in La Tune re-ship to Nogales	
14. ROEs for 10 February deployment copied to (b)(6)	
15. Corrected Ephraim Ridge Report	
16. NGL Schematic Design Alignments to (b)(6)	
17. Blanket ROE to USFS (b)(6)	
18. Geotechnical Report on NGL 1 ½ mile to (b)(6)	
19. 60% DGL 3.6 miles due 27 April 2004	
20. 100% sealed DGL 4.3 miles due 23 March 2004	
21. 100% Naco 10 mile 23 March 2004	
22. 100% remainder of 5 miles East of POE 27 April 2004	
ACTION Environmental Working Group	RESPONSIBLE

**BORDER BARRIER SYSTEM PROGRAM MANAGEMENT
DEPARTMENT OF HOMELAND SECURITY
BUREAU OF CUSTOMS AND BORDER PROTECTION
TUCSON SECTOR - U.S. BORDER PATROL**

ACTION	RESPONSIBLE
1. Mitigation costs possible from BA to be provided to (b) (6) (b) (6) Due 27 January	(b) (6)
2. Letter drafted to USF&WS Phoenix Field Office for CBP signature regarding Yuma BO and Tucson/Yuma BA; the letter should also acknowledge the USFWS cooperation – Due 31 December	
3. (b) (6) e-mail those items he needs GSRC and HDR to prepare for development of mitigation costs.	

10:15 – 10:20 RVS

Monthly report from IMC forwarded to interested parties via e-mail.

Access for RVS in the Douglas AO

10:20 – 10:45 MILITARY DEPLOYMENTS

Arizona National Guard

(b) (6) updated the PDT:

WWD – West of DGL POE

- Oregon National Guard – June 2004, 30 soldiers for two 2-week deployments
- Alaska National Guard – 15 soldiers, 1 to 15 May 2004

Douglas Roadway West of POE

- Illinois N.G. 10 July 2004 (70 troops, LWCs on Kings Ranch Road – possible backup on WWD)
- 28 and 29 January 2004, the AzANG tour of the border with representatives from several units. Baker provided technical support.

JTF-6

(b) (6)

Scheduled Deployments FY'04

- Naco, Az USBP (Patrol Roads) 10-Feb to 30-Mar
- Douglas, Az USBP (Patrol Roads) 10-Feb to 30-Mar
- Naco (Fence & Barriers) 15-Mar to 15-Apr
- Nogales, Az USBP (Patrol Roads) Jul & Aug

10:45 – 11:15 ENGINEERING

Baker Eng. - updates, discussion and map of projects

Douglas, 13 Miles of Roadway

Nogales, Tunnels, Preliminary & Final Design

Formal comment matrix pending. Comments from Union Pacific Rail Road are outstanding.

Nogales, 1-1/2 Miles Roadway, follow up on Geotech with (b) (6)

Douglas, Lighting

(5 Miles) Split East and West of the POE, Preliminary and Final Design.

Not started

Douglas, Construction Oversight, and Staking.

**BORDER BARRIER SYSTEM PROGRAM MANAGEMENT
DEPARTMENT OF HOMELAND SECURITY
BUREAU OF CUSTOMS AND BORDER PROTECTION
TUCSON SECTOR - U.S. BORDER PATROL**

Note JTF-6 deployment
Douglas, International Ditch, Preliminary and Final Design - *no study*
Not started
Naco, Lighting (5 Miles) Split East and West of the POE, Preliminary and Final Design
Not started
Naco, Primary Fencing, Preliminary and Final Design *not started*
Not started
Naco, Construction Oversight and Staking *on account on-going*
Note JTF-6 deployment
Nogales, Construction Oversight and Staking *not study*
Not started
Nogales, Aerial West of Nogales *10 miles completed*
Not started
Nogales, Schematic Design *3 miles completed (sketches on going)*
Not started
Sonoita, Preliminary Design *going*
Not started
Permanent Survey Markers *some completed*
Not started
Temporary Vehicle Barriers *not started*
Not started
Naco, 10-miles Roadway, Preliminary and Final Design *ok+7*

11:15 – 12:00 ENVIRONMENTAL

GSRC - updates and discussion
PEIS Tucson & Yuma (AERC 225)
BA – Operations – Tucson & Yuma (AERC 51)
Whitewater Draw 404 Permit
Checkpoint *(b) (7)(E)* AERC 227)
Checkpoints *(b) (6)* AERC 499)
Naco BA
Temporary Vehicle Barriers (Nogales & Sonoita Stations)
Sonoita
Nogales Schematic Design
RVS EA for Tucson and Ajo Station
Cabeza Prieta Road Report
Phase 1 / ESA for the Ajo garage

12:00 – 1:00 LUNCH

1:00 – 1:30 REAL ESTATE

USACE *(b) (6)*
Douglas Lighting (5 Miles) Split East and West of the POE
No action at this time
Douglas, 13-Miles Roadway West of POE
Douglas, International Ditch
No action at this time

**BORDER BARRIER SYSTEM PROGRAM MANAGEMENT
DEPARTMENT OF HOMELAND SECURITY
BUREAU OF CUSTOMS AND BORDER PROTECTION
TUCSON SECTOR - U.S. BORDER PATROL**

Naco, Lighting (5 Miles) Split East and West of the POE

No action at this time

Nogales, 2-Miles Roadway East of POE

Nogales, Construction & ROW Acquisition (Pending Alignments)

No action at this time

Nogales, Schematic Design

All ROE's have gone out for 10 miles west and 5 miles east of POE

Sonoita, Preliminary Design, and Coordination

Permanent Survey Markers

No action at this time

Temporary Vehicle Barriers

No action at this time

Western Region – (b)(6)

Ephraim Ridge Reclamation

(b)(6) provided an incomplete report on Ephraim Ridge land acquisition. Report must be resent due to technical errors.

1:30 – 1:45 PROCUREMENT

Naco & Douglas deployments (JTF-6)

April deployment into Naco (JTF-6)

May deployment into Douglas at Whitewater Draw (National Guard)

1:45 – 2:00 CONSTRUCTION

Report From Kleinfelder

OTHER ITEMS

NEXT MEETINGS

23 March 2004 – Tucson Station, 10:00 am

27 April 2004 – HDR Phoenix, 10:00 am

25 May 2004 – Tucson Station, 10:00 am


22 June 2004 – HDR Phoenix, 10:00 am

27 July 2004 – Tucson Station, 10:00 am

24 August 2004 – HDR Phoenix, 10:00 am

14 September 2004 – Tucson Station, 10:00 am

FY04 TUCSON SECTOR DEPLOYMENTS



Task	[Dotted bar]	Milestone	◆	External Tasks	[Empty box]
Split	[Dotted bar]	Summary	[Solid black bar]	External Milestone	◆
Progress	[Solid black bar]	Project Summary	[Solid black bar]	Deadline	↘



(1)

PDT meeting 4/17/04

@ 8:55 today struggle shot @ USBP & names w/ JTF6 - no one hurt near Naco

Action items

- 1) EA-KOS Douglas AO - Feb 25-26 site walk
- 2) SWIFT Planning - Kleinfelder Thursday / Friday Douglas / Nogales
- Training 4 hours
- 3) WWD Foundation charge to gravel rock
- test pits done on 3/6/04
- 4) Baker needs access off on Nogales tunnel
- 5) 6" Forms - shipped Friday to Sierra Vista
- 6) 20129 Jimmy AANG tour - done
- 7) (b)(6) reports - saw seat - secured by Douglas
- trying to find @ EA contractor
- 8) Temp vehicle leaves locators - (b)(6) was used
- 9) REstate need to come up w/ acquisition plan
- having access problems
- 2 March in phone 8:30 am at HOK
- Attorney to be conferred in
- 11) Lighty design - retrofit may not work due to pole height
- testing
- 12) Naco 4 miles - construction for fence openings
- Fence details & building materials - P
- details can only do landing mat
- Pos. 'bly in M naco
- 13) Shipped to Nogales
- 14) ROE's to write Blankship - done
- 15) Cyberin Ridge report - have had costs w/ draft report
- 16) NOL give to (b)(6)
- 17) Done
- 18) Done
- 19) 60% Douglas 3.6 miles testing
- 20-21 Done
- 22) move to 27 May 04



(2)

Current Working Group

All required for grant meet

DMC report sent to (b)(6) & (b)(6) - to go to the av/0 bre.

Report

AZ N - Alaska good still on track in phase

- may have 2 deployment in line @ 15+ each

Alaska & Oregon concentrate on WWD.

Illinois in July 80 personnel

- Kings Ranch Road

- 1000' of Ballast & 1000' of Luligant

Will need 6" Forms rented

Equipment - ~~bl~~ bl pump water tower & trailer

- track hoe need over crane - concern cost

- \$7000 per week w/ \$6,000 delivery

Culvert pre-cast bit out? (b)(6) to look "approx equal"

design capact 20,000 pounds

JTF-6 - BFP sent to General

- Fence extensions going along okay

Engineering

Sooner 24 miles lateral distances

- clayground w/ crushed rock & all weather top

Dogles 13 miles

Dogles Nogales tunnels

Dogles 1 1/2 roads

Dogles lighty no studd

" Overweight biting very done

" chinkin



4

(b)(6)(b)(7)(C) - (b)(6)

Decision

Maps showing DCM lands on arc info

Action items

- 1) Follow up on Doughts - Union Grants
- 2) Sonoma - determine revised access permits
any SOW changes by 3/3/04
- 3) ~~1)~~ Compare on Sunday
- 4) " " Led Estate
- 5) (b)(6) on relocation of pipe
- 6) Delivery Dates items 19, 20, 21, 22
- 7) SWPPP training ~~contract~~
- 8) Execute meeting SOP w/ADR

**BORDER BARRIER SYSTEM PROGRAM MANAGEMENT
DEPARTMENT OF HOMELAND SECURITY
BUREAU OF CUSTOMS AND BORDER PROTECTION
TUCSON SECTOR - U.S. BORDER PATROL**

MEETING AGENDA

Meeting Date and Time: 17 February 2004 – HDR Phoenix, 8:30 am
Meeting Location: HDR – Phoenix (Map Attached)
3200 E. Camelback, Suite 350

MEETING PURPOSE

TCA PDT EWG Meeting

ACTION	RESPONSIBLE
Environmental Working Group	
Mitigation costs possible from BA to be provided to (b)(6) Due 27 January	(b)(6)
Letter drafted to USF&WS Phoenix Field Office for CBP signature regarding Yuma BO and Tucson/Yuma BA; the letter should also acknowledge the USFWS cooperation – Due 31 December	
(b)(6) to e-mail those items he needs GSRC and HDR to prepare for development of mitigation costs.	

NON-PDT

- a) PEIS Tucson & Yuma (AERC 225)
- b) Checkpoints (b)(7)(E) AERC 499
- c) Checkpoint (b)(6) (AERC 227)
- d) BA – Operations – Tucson & Yuma (AERC 51)
- e) RVS EA for Tucson and Ajo Station

PDT

- a) Douglas Whitewater Draw
- b) Sonoita
- c) Nogales Schematic Design
- d) Temporary Vehicle Barriers (Nogales & Sonoita Stations)
- e) Naco BA
- f) Douglas Dip 5
- g) Strategy Document

NEXT MEETINGS

- 23 March 2004 – Tucson Station, 10:00 am
- 27 April 2004 – HDR Phoenix, 10:00 am
- 25 May 2004 – Tucson Station, 10:00 am
- 22 June 2004 – HDR Phoenix, 10:00 am
- 27 July 2004 – Tucson Station, 10:00 am
- 24 August 2004 – HDR Phoenix, 10:00 am
- 14 September 2004 – Tucson Station, 10:00 am



2/17/04 Environmental Working Group

action items -

(A) - mitigation for WWD

sent SOW to ~~AECC~~ AECC for GSKC

for monitoring plan & monitoring

- need funds

- Plan that lays out how you are going to accomplish mitigation for permit

- sent transmittal out

(b)(6) is regulatory person for USACE in CA

mitigation costs \$12,000 for plan & monitoring

(B) BA mitigation costs come

2) just sent info to USFWS. Do we send letter?

will call (b)(6) to ask the price

(b)(6), (b)(7)(C)

GSKC will help draft SO if needed

PEFS 27 Feb review to start by attorney

3) Done

Non POT

PEFS - legal review to start on 2/27/04

- other agency reviews in didn't like coordination

- List what are we going to share w/ other agencies

- send out letters at begin of action to affected agencies

(b)(6) will contact southeast border task force

vents - GSKC got Florida

vents CSRS " " "

BA Transjura - BA-trans @ F&US

CA AJO RUS - waiting on COEs



DDT

Douglas WWP - GSA and letter from Robert Brown

Sanita - reviewing some private property LOEs

Nogah Schenckler design - waiting on LOEs

Nogah & Sanita Temp Vehicle Corridor - involves Casa Grande, Big Santa, Tucson
- will increase mileage length beyond 55 miles

NASA BA - 3 Feb site visit to look at site

- options for crossing

- solutions - rock gabbers

- BLM want gabbers on border so cattle can't cross

- DANCEY BRIDGE

Douglas M/S - done

Shanty down -

* BLM site visit discussion w/ (b)(6) - vehicle comes with bill

- joining conference call - want us to apply for permits

- USACE regarded (b)(6) not as comfortable

- CBL legal will respond