

(b)(6)

(b) (6)

From:

Sent: Monday, July 11, 2005 12:01 PM

To:

(b)(6)

Cc:

(b) (6), (b) (7)(C)

Subject: TCA PDT Meeting 19 July 2005

TCA PDT:.....

Attached is the agenda for next Tuesday's PDT meeting in Tucson. The meeting will take place at the Tucson Station starting at 10:00AM Arizona Time.

The conference call in number is: 866-707-6431
Participant pass code: 4709537

TIWaz:.....

Tactical Infrastructure for Western Arizona (TIWaz) Public Meeting will be held after the PDT at the Tucson Convention Center, from 4 to 8 PM. The Cabeza Prieta material can now be accessed via the link below:

<ftp://ftpuser:gsrctf@ftp.gsrcorp.com/Out/CebezaPrieta/>

Let (b)(6) (GSRC) know if you are having trouble accessing the ftp site. His contact information is below. after hours please use the cell number. GSRC (b)(6) (b)(7)(C) (b)(6)

(b)(6)

CONSTRUCTION:.....

In June the National Guard completed another successful deployment into Whitewater Draw (Douglas, Arizona) to put the finishing touches on the approach road to the Box culvert and to construct bollard fence along the border. Active and completed construction projects can be reviewed at the following web page, including project completion reports and photographs of the deployments.

To access a website that has updates, go to:

www.kleinfelder.com

-Click on the **Client Link** link at the left of the page.

-Select **Border Patrol Construction Oversight** from the drop-down menu.

-For a User Name enter (b) (7)(E)

-For a Password enter:

(The User Name and Password are case-sensitive, so make sure you don't capitalize.)

-Select the deployment you wish to view

TIME ZONES:.....

For conversion of time zones the following web page can be helpful (Arizona, except the Navajo Nation, does not have daylight savings) time)

<http://www.time.gov/index.html>

(b)(6)

7/11/2005

Tactical Infrastructure Program Manager (Tucson Sector)
16035 N. 43rd Street | Phoenix, Arizona | 85032 |

(b)(6)

~~This message contains confidential information and is intended only for the individual named. If you are not the named addressee you should not disseminate, distribute or copy this e-mail. Please notify the sender immediately by e-mail if you have received this e-mail by mistake and delete this e-mail from your system. E-mail transmission cannot be guaranteed to be secured or error-free as information could be intercepted, corrupted, lost, destroyed, received late or incomplete, or could contain viruses. The sender therefore does not accept liability for any error or omission in the contents of this message, which arises as a result of e-mail transmission. If verification is required, please request a hard-copy version from the sender.~~

7/11/2005

BW1 FOIA CBP 007375

TACTICAL INFRASTRUCTURE PROGRAM MANAGEMENT
DEPARTMENT OF HOMELAND SECURITY
CUSTOMS AND BORDER PROTECTION
OFFICE OF BORDER PATROL - TUCSON SECTOR

MEETING AGENDA

Meeting Date and Time: 19 July 2005 @ 10:00
Meeting Location: Tucson Station
Meeting Purpose: TCA PDT Meeting

DISTRIBUTION

See attached Distribution list.

ACTION ITEMS

1. GSA coordination on drainage tunnel access work. Follow-up with local contact at the POE. To be discussed in July 29 Nogales meeting	(b)(6)	
2. Follow-up on paving the Nogales ½ mile with a private contractor once funding is available. Pending with PM (b)(6)		
3. Finalize SOW and prepare fee proposal for FY'05 engineering services by Baker Eng. (Sonoita in , need others) Reviewing cost estimates, etc.		
4. Rental Equipment extended for Naco and Douglas fence crews, pending new vendor.		
5. Douglas, 13-Mile Roadway 2.5 miles on the west into the Naco AO 100% plans expected by 28 June 2005. Baker is doing quality review of plan sets		
6. Douglas, International Ditch drainage report expected 3 June 2005. Submitted to PM (b)(6) for review.		
Environmental Working Group		
1. Set aside \$35,000 for mitigation on Whitewater Draw 404 permit		
2. Ephraim Ridge Reclamation SOW and request for fee proposal for Phase I ESA to GSRC. GSRC & AERC to re-negotiate fees.		
3. Tucson BA needs funding for GSRC contract modification and up-dated maps from stations. Maps completed & at GSRC.		
4. Provide (b)(6)(b)(7)(C) with a copy of the Preliminary Draft EA for the Sonoita Border Roads to obtain feed-back on deployment operation and staging sites.		
5. Comments needed on PEIS by 15 July		

TACTICAL INFRASTRUCTURE PROGRAM MANAGEMENT
DEPARTMENT OF HOMELAND SECURITY
CUSTOMS AND BORDER PROTECTION
OFFICE OF BORDER PATROL - TUCSON SECTOR

MILITARY DEPLOYMENTS

Arizona Army National Guard

Scheduled Deployments FY'05

101st Engineer Company from Massachusetts. 70 personnel into Whitewater Draw to complete approaches to box culvert. Unit did outstanding job on project.

(b)(6)

JTF-N

No Further Scheduled Deployments FY'05

Report on Potential FY'06 Deployments

(b)(6)

ENGINEERING

Baker Eng.

Douglas, Lighting (5 Miles)

Douglas, 13-Mile Roadway

Douglas, International Ditch

Naco, Lighting (5 Miles)

Nogales, Schematic Design on hold pending resolution of real estate issues and funding to proceed. To be discussed in 29 July meeting in Nogales

(b)(6)

FY'05 Engineering Projects

2 additional miles of roadway in Douglas
relocation of lights in Nogales

2 additional miles of roadway in Nogales

4 miles in Sonoita (fee proposal received and in process, effort will not proceed until environmental documents are in place)

(b)(6)

ENVIRONMENTAL

GSRC

(b)(6)

PEIS Tucson & Yuma (AERC 225

Tucson BA

Whitewater Draw 404 Permit

San Pedro River LWC

Vehicle Barriers - Tohono O'Odham Nation (TON)

Tactical Infrastructure for Western Arizona

Public meetings are scheduled for Tucson, Gila Bend and Yuma from July 19th through July

21st. Tactical Infrastructure for Western Arizona (TIWAz) Public Meeting will be held after the PDT at the Tucson Convention Center, from 4 to 8 PM. The Cabeza Prieta material can now be accessed via the link below:

<ftp://ftpuser:gsrftp@ftp.gsrgcorp.com/Out/CebezaPrieta/>

TACTICAL INFRASTRUCTURE PROGRAM MANAGEMENT
 DEPARTMENT OF HOMELAND SECURITY
 CUSTOMS AND BORDER PROTECTION
 OFFICE OF BORDER PATROL - TUCSON SECTOR

Let (b)(6) (GSRC) know if you are having trouble accessing the ftp site. His contact information is below, after hours please use the cell number. GSRC (b)(6)

(b)(6)

USPP—BMGR EA was released for public review on May 23. Initial efforts on the CPNWR EA is on-going, public scoping meetings are being coordinated.
Nogales Schematic Design –to be discussed on July 29 meeting in Nogales.
Ephraim Ridge Phase I –GSRC submitted estimate for Ephraim Ridge ESA/EA.

REAL ESTATE

USACE - Sacramento

(b)(6)

No Report

NLC - Laguna Nigel

(b)(6)

Ephraim Ridge Report

(document is into CBP legal review)

PROCUREMENT

AERC

(b)(6)

Discussion of Hertz Rentals in Naco and Douglas

CONSTRUCTION

Kleinfelder

(b)(6)

Updates (see web page below)

To access a website that has updates, go to:

www.kleinfelder.com

-Click on the **Client Link** link at the left of the page.

-Select **Border Patrol Construction Oversight** from the drop-down menu.

-For a User Name enter (b) (7)(E)

-For a Password enter:

(The User Name and Password are case-sensitive, so make sure you don't capitalize.)

-Select the deployment you wish to view

ACTION ITEMS

1.	GSA coordination on drainage tunnel access work. Follow-up with local contact at the POE. To be discussed in July 29 Nogales meeting	(b)(6) staff & Baker
2.	Follow-up on paving the Nogales ½ mile with a private contractor once funding is available. Pending with PM (b)(6)	(b)(6)
3.	Finalize SOW and prepare fee proposal for FY'05 engineering services by Baker Eng. (Sonoita in , need others) Reviewing cost estimates, etc.	(b)(6)

TACTICAL INFRASTRUCTURE PROGRAM MANAGEMENT
 DEPARTMENT OF HOMELAND SECURITY
 CUSTOMS AND BORDER PROTECTION
 OFFICE OF BORDER PATROL - TUCSON SECTOR

4.	Rental Equipment extended for Naco and Douglas fence crews, pending new vendor.	(b)(6)
5.	Douglas, 13-Mile Roadway 2.5 miles on the west into the Naco AO 100% plans expected by 28 June 2005. Baker is doing quality review of plan sets	
6.	Douglas, International Ditch drainage report expected 3 June 2005. Submitted to PM (b)(6) for review.	
Environmental Working Group		
1.	Set aside \$35,000 for mitigation on Whitewater Draw 404 permit	
2.	Ephraim Ridge Reclamation SOW and request for fee proposal for Phase I ESA to GSRC. GSRC & AERC to re-negotiate fees.	
3.	Tucson BA needs funding for GSRC contract modification and up-dated maps from stations. Maps completed & at GSRC.	
4.	Provide (b)(6) with a copy of the Preliminary Draft EA for the Sonoita Border Roads to obtain feed-back on deployment operation and staging sites.	
5.	Comments needed on PEIS by 15 July	

NEXT MEETINGS

- 23 August 2005 @ 10:00 – Tucson Station**
- 13 September 2005 @ 10:00 – Tucson Station**

TACTICAL INFRASTRUCTURE PROGRAM MANAGEMENT
DEPARTMENT OF HOMELAND SECURITY
CUSTOMS AND BORDER PROTECTION
OFFICE OF BORDER PATROL - TUCSON SECTOR

DISTRIBUTION

