

①

PDT Meeting 4/22/03

- 1) Reg'd done
- 2) ANG non compete letter - (b)(6) has asked for formal request
- 3) Small Business contractors - faults - information forth coming - <sup>making way</sup> to finish work
- 4) Nozels geotechnical control mod - negotiated - not done
- 5) Reg'd visit - done
- 6) Water issues scheduled @ 12:00
- 7) Plan quantities - done
- ① Delving address - done
- ② ~~Cattle~~ Cattle guards - to bte to procure

RWS - ZMC

Concord Hill - modify sign - price not high enough

Military Deployment

INVESTIGATION Guard on ground - dog/cattle guards  
 Water major issue at start of work.  
 NACO just about done except for cattle guards  
 Inc rotators - still looking as a go  
 Asphalt may not come - need it completed  
 Reg deployment ANG mounted to be deployed to Fort H. - could work  
 ANG Safety - need to look at checklist - had PE stamp -  
 JTF-6 now getting unit requests - capacity alot of work

urgency see agenda

✓ size of decontamination facility in Nogals  
Cost of CAPTEX

Ephraim Ridge - foot print given to USACE

above ground cattle guard - not acceptable to station

circumstances

BA Tucson Sector - fuel mixed or water & specs  
NO not yet - 3rd in line

Naco Douglas support EA to Army

Nogals shipment 25 April w/ RVS ltr

RVS - Nogals shipment - awaiting pads

Sanita SOC

Quant Trip II out on counts next wed are  
check lab/beacons - waiting on TOW

WWD permit still waiting

Real Estate - USACE Fedd

Procurement - OKAY

- (b)(6) needs to order what is only needed

Next meeting 20 May 2003

**BORDER BARRIER SYSTEM PROGRAM MANAGEMENT  
TUCSON SECTOR  
BUREAU OF CUSTOMS AND BORDER PROTECTION  
NACO, NOGALES AND DOUGLAS STATIONS**

**MEETING AGENDA**

Meeting Date and Time: 22 April 2003 at 10:00 am  
Meeting Location: HDR @ Phoenix Inn – Phoenix Arizona

**MEETING PURPOSE**

PDT Meeting

**10:00 – 10:15 REVIEW OF ACTION ITEMS**

ACTION	RESPONSIBLE
1. RVS site digital aerial photos with GIS coordinates if possible provided to the NGL, NCO, and Douglas Stations	Baker and IMC
2. The Arizona national Guard has requested a non-compete letter from the USBP Tucson Sector	<b>(b)(6)</b>
3. Check on feasibility of small business contractors, or MATOC contractors to perform work on the border	
4. Nogales 2-miles roadway Geotechnical Contract modification for Baker	
5. Site visit to Douglas and Naco for lighting measurements	Baker
6. Conference call on water issues in Naco w/ HQ, (b)(6) (b)(6)	As Noted
7. Plan quantities for construction in Douglas last year provided to HDR	Baker
8. Delivery address for material and dates of delivery in Naco	<b>(b)(6)</b>
9. Resolve cattle guard specification issue and order cattle guards	

**10:15 – 10:30 RVS**

Nogales, access  
Douglas - Naco

**10:30 – 10:45 MILITARY DEPLOYMENTS**

Arizona National Guard  
6 April 2003 through 19 April 2003 NCO (E. of POE)  
24 May 2003 through 7 June 2003 NCO  
14 June 2003 through 28 June 2003 NGL (tentative: asphalt ½ mile)  
ANG Safety Comments  
JTF-6

**10:45 – 11:00 ENGINEERING**

Nogales, Tunnels, Preliminary & Final Design  
Nogales, 1/2 Miles Roadway Maintenance  
Nogales, 1-1/2 Miles Roadway, Preliminary & Final Design  
Douglas, Picket Fence Extensions

**BORDER BARRIER SYSTEM PROGRAM MANAGEMENT  
TUCSON SECTOR  
BUREAU OF CUSTOMS AND BORDER PROTECTION  
NACO, NOGALES AND DOUGLAS STATIONS**

Alternative Primary Fence Designs  
Lighting Design - Standard 1- Mile Rural Condition

**11:00 – 11:15 ENVIRONMENTAL**  
Biological Assessment  
Programmatic EIS

---

Programmatic MOA  
Douglas, Whitewater Draw Permitting (GRSC)  
Douglas, Whitewater Draw Env. Baseline (Kleinfelder)  
Naco, 4-Miles Roadway, EA & Permitting  
Nogales, Infrastructure Improvements, EA  
    Tunnels  
    2-Miles Roadway  
    Portable Lights  
Sonoita Station

**11:15 – 11:30 REAL ESTATE**  
updates

**11:30 – 11:45 PROCUREMENT**  
Naco, 4-Miles Roadway

**11:45 – 12:00 OTHER ITEMS**

**NEXT MEETINGS**

**6 May 2003 – Tucson Station, 10:00 am**  
**20 May 2003 – HDR - Phoenix, 10:00 am** ✓

TUCSON SECTOR, US BORDER PATROL  
NACO, NOGALES AND DOUGLAS STATIONS  
BAKER STATUS REPORT – ENGINEERING

*PDT 04/22/2003*

**A. Naco-4 Miles Roadway:**

- 100% submitted.

**B. Nogales, Tunnels:**

---

- Plans -- Submitting 90% Plans.
- Submitting to Various Agencies.
- Shower facility assumptions and questions list requesting feedback.

**C. Nogales, 1/2 Miles Roadway Maintenance:**

- Plans – Completing 90% Plans.
- Presented Intent to the City of Nogales.

**D. Nogales 1-1/2 Miles Roadway:**

- Revising 60% per PDT comments.
- Holding for the Go Ahead on the Geotechnical Investigation.

**E. Nogales, Ephraim Ridge Road Reclamation:**

- 100 % submitted and approved.

**F. Douglas, Picket Fence Extensions:**

- Plans – Submitting revised 95% Package.

**G. Alternative Primary Fence Designs:**

- Plans – Researching various alternatives – Completing first draft.

**H. Lighting Design – Standard 1 – Mile Rural Condition:**

- Plans –Revising per PDT Comments.

**I. Douglas:**

- Kings Ranch Road As-Built Submittal.
- 2 miles road Quantities.

(b)(6)

From:  
Sent:  
To:  
Cc:  
Subject:

(b)(6) (b)(7)(C)

(b)(6)

TCD PDT Meeting 22 April in Phoenix

(b)(6)

The following items are per your request:

UPDATE: Baker and Kleinfelder went to NACO East side site yesterday and met with the National Guard team, onsite inspector and the Border Patrol (b)(6) and explained the changes in design needed to adjust for Mapping errors and maintain quantities as designed. Sheets were updated and surveyors were informed. All changes do not affect any work done.

NACO EAST SIDE ENGINEERED FILL: 3000 c.y. are needed to complete the east side of NACO (Fill was originally assumed to be acquired from the West side of Naco, part of the Four Mile job) after sample tested and approved.

NACO EAST SIDE AGGREGATE: 3900 c.y. as per plan (table Pg 4). And IF aggregate is to replace the 4" Asphalt on the Low Water Crossings, then Asphalt Tons (listed on pg 4) is to be converted to Aggregate C.Y. and ordered.

PDF FILES FROM BAKER, KLEINFELDER and URBAN: In two weeks.

BAKER PDT UPDATE: Monday 21st April, AM.

BAKER SUBMITTALS WITH HDR REDLINES SETS: At PDT.

(b)(6) please call or e mail me if you need more information.

(b)(6)

(b)(6)

From:  
Sent:  
To:  
Cc:  
Subject:

(b)(6)

Nogales Infrastructure EA

(b)(6)

I wanted to give you a run down on what will have to happen to meet the June deployment for the Nogales Infrastructure project. We will send the Predraft out on the 25th of April, internal comments will have to be in no later than 2 May. The Draft EA will be mailed out on the 9th of May. Will there be a problem with a 5 day internal review, or is this okay? Also, the Cultural Resource surveys will not begin until next week for the 6 additional RVS sites, which means we may or may not have there report by the time of the Draft. Is this okay?

Just wanted to let you know where we stand.

Thanks,

(b)(6)

Natural Resources  
Gulf South Research Corporation  
7602 GSRI Ave  
Baton Rouge, LA 70820

(b)(6)

(b)(6)

From:  
Sent:  
To:

(b)(6)

Subject: Naco Site Visit for Rural Lighting

On April 9, 2003, (b)(6) from Baker Engineering visited the Naco area for the purpose of obtaining light meter readings on the west side of the Naco POE.

The trip was a success and (b)(6) was able to obtain the readings and convert them to LUX, LUMENS, CP or whatever the desired reading was.

The Border Patrol's minimum lighting level was determined and the Rural Standard appears to exceed that level.

Before going forward I recommend that we deploy a test. It would require the retrofit of two light poles with the Rural Standard design.

Naco has poles available for the test. It would require procurement of the new fixtures and install on existing poles and circuits. By field testing this design, we could look at problems such as glare, lighting levels and atmospheric light pollution.

This should fulfill the action item from the last meeting and generate a discussion at the next meeting.

(b)(6)



Date: 4/21/2003 11:17 AM

Sender:

To:

(b)(6)

Priority: Normal

Subject: PDT Meeting In Phoenix, 22 April 2003

Please find attached the agenda for the 22 April TCA PDT Meeting in Phoenix..

.....

<<042203Ad.pdf>> <<phx\_inn\_map1.pdf>>

(b)(6)

Senior Project Manager

(b)(6)

Note: To assure proper delivery to all recipients, the following addresses have been moved from the header:

(b)(6)

(b)(6)



042203AD.PDF



PHX\_INN\_.PDF

**BORDER BARRIER SYSTEM PROGRAM MANAGEMENT  
TUCSON SECTOR  
BUREAU OF CUSTOMS AND BORDER PROTECTION  
NACO, NOGALES AND DOUGLAS STATIONS**

**MEETING AGENDA**

Meeting Date and Time: 22 April 2003 at 10:00 am  
Meeting Location: HDR @ Phoenix Inn – Phoenix Arizona

**MEETING PURPOSE**

PDT Meeting

**10:00 – 10:15 REVIEW OF ACTION ITEMS**

ACTION	RESPONSIBLE
1. RVS site digital aerial photos with GIS coordinates if possible provided to the NGL, NCO, and Douglas Stations	Baker and IMC
2. The Arizona national Guard has requested a non-compete letter from the USBP Tucson Sector	(b)(6)
3. Check on feasibility of small business contractors, or MATOC contractors to perform work on the border	(b)(6)
4. Nogales 2-miles roadway Geotechnical Contract modification for Baker	(b)(6)
5. Site visit to Douglas and Naco for lighting measurements	Baker
6. Conference call on water issues in Naco w/ HQ (b)(6) (b)(6)	As Noted
7. Plan quantities for construction in Douglas last year provided to HDR	Baker
8. Delivery address for material and dates of delivery in Naco	(b)(6)
9. Resolve cattle guard specification issue and order cattle guards	(b)(6)

**10:15 – 10:30 RVS**  
Nogales, access  
Douglas - Naco

**10:30 – 10:45 MILITARY DEPLOYMENTS**  
Arizona National Guard  
6 April 2003 through 19 April 2003 NCO (E. of POE)  
24 May 2003 through 7 June 2003 NCO  
14 June 2003 through 28 June 2003 NGL (tentative: asphalt ½ mile)  
ANG Safety Comments  
JTF-6

**10:45 – 11:00 ENGINEERING**  
Nogales, Tunnels, Preliminary & Final Design  
Nogales, 1/2 Miles Roadway Maintenance  
Nogales, 1-1/2 Miles Roadway, Preliminary & Final Design  
Douglas, Picket Fence Extensions

***BORDER BARRIER SYSTEM PROGRAM MANAGEMENT  
TUCSON SECTOR  
BUREAU OF CUSTOMS AND BORDER PROTECTION  
NACO, NOGALES AND DOUGLAS STATIONS***

Alternative Primary Fence Designs  
Lighting Design - Standard 1- Mile Rural Condition

- 11:00 – 11:15 ENVIRONMENTAL**  
Biological Assessment  
Programmatic EIS  
Programmatic MOA  
Douglas, Whitewater Draw Permitting (GRSC)  
Douglas, Whitewater Draw Env. Baseline (Kleinfelder)  
Naco, 4-Miles Roadway, EA & Permitting  
Nogales, Infrastructure Improvements, EA  
    Tunnels  
    2-Miles Roadway  
    Portable Lights  
Sonoita Station
- 11:15 – 11:30 REAL ESTATE**  
updates
- 11:30 – 11:45 PROCUREMENT**  
Naco, 4-Miles Roadway
- 11:45 – 12:00 OTHER ITEMS**

**NEXT MEETINGS**

**6 May 2003 – Tucson Station, 10:00 am**  
**20 May 2003 – HDR - Phoenix, 10:00 am**

**BORDER BARRIER SYSTEM PROGRAM MANAGEMENT  
TUCSON SECTOR  
BUREAU OF CUSTOMS AND BORDER PROTECTION  
NACO, NOGALES AND DOUGLAS STATIONS**

**MEETING AGENDA**

Meeting Date and Time: 22 April 2003 at 10:00 am  
Meeting Location: HDR @ Phoenix Inn – Phoenix Arizona

**MEETING PURPOSE**

PDT Meeting

**10:00 – 10:15 REVIEW OF ACTION ITEMS**

ACTION	RESPONSIBLE
1. RVS site digital aerial photos with GIS coordinates if possible provided to the NGL, NCO, and Douglas Stations	Baker and IMC
2. The Arizona national Guard has requested a non-compete letter from the USBP Tucson Sector	(b)(6)
3. Check on feasibility of small business contractors, or MATOC contractors to perform work on the border	(b)(6)
4. Nogales 2-miles roadway Geotechnical Contract modification for Baker	(b)(6)
5. Site visit to Douglas and Naco for lighting measurements	(b)(6)
6. Conference call on water issues in Naco w/ HQ, (b)(6) (b)(6)	As Noted
7. Plan quantities for construction in Douglas last year provided to HDR	(b)(6)
8. Delivery address for material and dates of delivery in Naco	(b)(6)
9. Resolve cattle guard specification issue and order cattle guards	(b)(6)

**10:15 – 10:30 RVS**

Nogales, access  
Douglas - Naco

**10:30 – 10:45 MILITARY DEPLOYMENTS**

Arizona National Guard  
6 April 2003 through 19 April 2003 NCO (E. of POE)  
24 May 2003 through 7 June 2003 NCO  
14 June 2003 through 28 June 2003 NGL (tentative: asphalt ½ mile)  
ANG Safety Comments  
JTF-6

**10:45 – 11:00 ENGINEERING**

Nogales, Tunnels, Preliminary & Final Design  
Nogales, 1/2 Miles Roadway Maintenance  
Nogales, 1-1/2 Miles Roadway, Preliminary & Final Design  
Douglas, Picket Fence Extensions

**BORDER BARRIER SYSTEM PROGRAM MANAGEMENT  
TUCSON SECTOR  
BUREAU OF CUSTOMS AND BORDER PROTECTION  
NACO, NOGALES AND DOUGLAS STATIONS**


Alternative Primary Fence Designs  
Lighting Design - Standard 1- Mile Rural Condition

- 11:00 – 11:15 ENVIRONMENTAL**  
Biological Assessment  
Programmatic EIS  
Programmatic MOA  
Douglas, Whitewater Draw Permitting (GRSC)  
Douglas, Whitewater Draw Env. Baseline (Kleinfelder)  
Naco, 4-Miles Roadway, EA & Permitting  
Nogales, Infrastructure Improvements, EA  
    Tunnels  
    2-Miles Roadway  
    Portable Lights  
Sonoita Station
- 11:15 – 11:30 REAL ESTATE**  
updates
- 11:30 – 11:45 PROCUREMENT**  
Naco, 4-Miles Roadway
- 11:45 – 12:00 OTHER ITEMS**

**NEXT MEETINGS**

**6 May 2003 – Tucson Station, 10:00 am**  
**20 May 2003 – HDR - Phoenix, 10:00 am**

**The Phoenix Inn**  
2310 E. Highland  
Phoenix, Arizona 85016



Directions:

From I-10, follow Highway 51 to the north.

Exit at Highland Avenue.

Turn right onto Highland Avenue from the ramp.

The second traffic signal is at 22nd Street. The Phoenix Inn is half a block further on the left.