

TACTICAL INFRASTRUCTURE PROGRAM MANAGEMENT
DEPARTMENT OF HOMELAND SECURITY
CUSTOMS AND BORDER PROTECTION
OFFICE OF BORDER PATROL - TUCSON SECTOR

MEETING AGENDA

Meeting Date and Time: 19 July 2005 @ 10:00
Meeting Location: Tucson Station
Meeting Purpose: TCA PDT Meeting

DISTRIBUTION

See attached Distribution list.

ACTION ITEMS

1.	GSA coordination on drainage tunnel access work. Follow-up with local contact at the POE. To be discussed in July 29 Nogales meeting	(b)(6) staff & Baker
2.	Follow-up on paving the Nogales ½ mile with a private contractor once funding is available. Pending with PM (b)(6)(b)(7)(C)	(b)(6)
3.	Finalize SOW and prepare fee proposal for FY'05 engineering services by Baker Eng. (Sonoita in , need others) Reviewing cost estimates, etc.	(b)(6)
4.	Rental Equipment extended for Naco and Douglas fence crews, pending new vendor.	(b)(6)
5.	Douglas, 13-Mile Roadway 2.5 miles on the west into the Naco AO 100% plans expected by 28 June 2005. Baker is doing quality review of plan sets	(b)(6)
6.	Douglas, International Ditch drainage report expected 3 June 2005. Submitted to PM Montgomery for review.	(b)(6)
Environmental Working Group		
1.	Set aside \$35,000 for mitigation on Whitewater Draw 404 permit	(b)(6)
2.	Ephraim Ridge Reclamation SOW and request for fee proposal for Phase I ESA to GSRC. GSRC & AERC to re-negotiate fees.	(b)(6)
3.	Tucson BA needs funding for GSRC contract modification and up-dated maps from stations. Maps completed & at GSRC.	(b)(6)
4.	Provide (b) (6) with a copy of the Preliminary Draft EA for the Sonoita Border Roads to obtain feed-back on deployment operation and staging sites.	(b)(6)
5.	Comments needed on PEIS by 15 July	All

TACTICAL INFRASTRUCTURE PROGRAM MANAGEMENT
DEPARTMENT OF HOMELAND SECURITY
CUSTOMS AND BORDER PROTECTION
OFFICE OF BORDER PATROL - TUCSON SECTOR

MILITARY DEPLOYMENTS

Arizona Army National Guard

(b)(6)

Scheduled Deployments FY'05

101st Engineer Company from Massachusetts. 70 personnel into Whitewater Draw to complete approaches to box culvert. Unit did outstanding job on project.

JTF-N

(b)(6)

No Further Scheduled Deployments FY'05

Report on Potential FY'06 Deployments

MISSIONS REQUESTED - NO CONFIRMATION
1 - 2nd Quarter *planned* Douglas/NACO
1 - 3rd quarter " " FORT BAKER-IA
6 - 4th quarter " " SIDE BAR

ENGINEERING

Baker Eng.

(b)(6)

Douglas, Lighting (5 Miles)

Douglas, 13-Mile Roadway

Douglas, International Ditch

Naco, Lighting (5 Miles)

SUBMIT 90% COST
2 1/2 miles
OPS
SUBMITTED FOLLOWUP
alignment based on CP
WEST SIDE / ENDING
- GIVE CALL
- NOT WORK FOR
AGREEMENT

Nogales, Schematic Design on hold pending resolution of real estate issues and funding to proceed. To be discussed in 29 July meeting in Nogales

FY'05 Engineering Projects

(b)(6)

2 additional miles of roadway in Douglas

relocation of lights in Nogales

2 additional miles of roadway in Nogales

4 miles in Sonoita (fee proposal received and in process, effort will not proceed until environmental documents are in place)

ENVIRONMENTAL

(b)(6)

GSRC

PEIS Tucson & Yuma (AERC 225

Tucson BA

Whitewater Draw 404 Permit

San Pedro River LWC

Vehicle Barriers - Tohono O'Odham Nation (TON)

Tactical Infrastructure for Western Arizona

Public meetings are scheduled for Tucson, Gila Bend and Yuma from July 19th through July 21st. Tactical Infrastructure for Western Arizona (TIWAZ) Public Meeting will be held after the PDT at the Tucson Convention Center, from 4 to 8 PM. The Cabeza Prieta material can now be accessed via the link below:

(b) (7)(E)

TACTICAL INFRASTRUCTURE PROGRAM MANAGEMENT
DEPARTMENT OF HOMELAND SECURITY
CUSTOMS AND BORDER PROTECTION
OFFICE OF BORDER PATROL - TUCSON SECTOR

Let (b)(6) GSRC) know if you are having trouble accessing the ftp site. His contact information is below, after hours please use the cell number. GSRC Phone (b)(6)
Fax: (b)(6) Cell (b)(6)

USPP

Nogales Schematic Design -to be discussed on July 29 meeting in Nogales.
Ephraim Ridge Phase I -GSRC submitted estimate for Ephraim Ridge ESA/EA.

REAL ESTATE

USACE - Sacramento

No Report

NLC - Laguna Nigel

Ephraim Ridge Report

(document is into CBP legal review)

*ASK ABOUT Nogales
REAL ESTATE.*

(b)(6)

out of funds

PROCUREMENT

AERC

Discussion of Hertz Rentals in Naco and Douglas

(b)(6)

CONSTRUCTION

Kleinfelder

Updates (see web page below)

To access a website that has updates, go to:

www.kleinfelder.com

-Click on the **Client Link** link at the left of the page.

-Select **Border Patrol Construction Oversight** from the drop-down menu.

-For a User Name enter: (b)(7)(E)

-For a Password enter:

(The User Name and Password are case-sensitive, so make sure you don't capitalize.)

-Select the deployment you wish to view

*last deployment on week
project completion pending
30 day break last/this week*

ACTION ITEMS

1. GSA coordination on drainage tunnel access work. Follow-up with local contact at the POE. To be discussed in July 29 Nogales meeting	(b)(6)
2. Follow-up on paving the Nogales 1/2 mile with a private contractor once funding is available. Pending with PM (b)(6)	
3. Finalize SOW and prepare fee proposal for FY'05 engineering services by Baker Eng. (Sonoita in , need others) Reviewing cost estimates, etc.	

TACTICAL INFRASTRUCTURE PROGRAM MANAGEMENT
DEPARTMENT OF HOMELAND SECURITY
CUSTOMS AND BORDER PROTECTION
OFFICE OF BORDER PATROL - TUCSON SECTOR

4.	Rental Equipment extended for Naco and Douglas fence crews, pending new vendor.	(b)(6)
5.	Douglas, 13-Mile Roadway 2.5 miles on the west into the Naco AO 100% plans expected by 28 June 2005. Baker is doing quality review of plan sets	
6.	Douglas, International Ditch drainage report expected 3 June 2005. Submitted to PM (b) (6) for review.	
Environmental Working Group		
1.	Set aside \$35,000 for mitigation on Whitewater Draw 404 permit	
2.	Ephraim Ridge Reclamation SOW and request for fee proposal for Phase I ESA to GSRC. GSRC & AERC to re-negotiate fees.	
3.	Tucson BA needs funding for GSRC contract modification and up-dated maps from stations. Maps completed & at GSRC.	
4.	Provide (b)(6) with a copy of the Preliminary Draft EA for the Sonoita Border Roads to obtain feed-back on deployment operation and staging sites.	
5.	Comments needed on PEIS by 15 July	

NEXT MEETINGS

23 August 2005 @ 10:00 – Tucson Station

13 September 2005 @ 10:00 – Tucson Station

TACTICAL INFRASTRUCTURE PROGRAM MANAGEMENT
DEPARTMENT OF HOMELAND SECURITY
CUSTOMS AND BORDER PROTECTION
OFFICE OF BORDER PATROL - TUCSON SECTOR

DISTRIBUTION

(b) (6)