

TACTICAL INFRASTRUCTURE PROGRAM MANAGEMENT
DEPARTMENT OF HOMELAND SECURITY
CUSTOMS AND BORDER PROTECTION
OFFICE OF BORDER PATROL - TUCSON SECTOR

MEETING AGENDA

Meeting Date and Time: 15 November 2005 @ 10:00
Meeting Location: Tucson Station
Meeting Purpose: TCA PDT Meeting
Conference Call Number: (b) (7)(E)

DISTRIBUTION

See attached Distribution list.

ACTION ITEMS

1. GSA coordination on drainage tunnel access work. Follow-up with local contact at the POE.	(b) (6)
2. Follow-up on paving the Nogales 1/2 mile with a private contractor once funding is available. Pending with contract to repackage.	
3. Finalize SOW and prepare fee proposal for FY'05 engineering services by Baker Eng. Reviewing cost estimates, etc. Need construction support for coming deployments. New RWA's will be folded into contracts	
4. Check to see if funds from the RWA for Ephraim Ridge Reclamation will be need for the lease.	
5. (b) (6) to check on water meter in Naco for November deployment	
6. Check with Brown Wholesale on delivery schedule for Naco Lighting BOM	
Environmental Working Group	
1. Tucson/Yuma PEIS--Ingram has received the CBP Legal comments and will forward them to (b) (6) (b) (6)	
2. Tucson BA, (b) (6) will track the funds and make sure they are provided to AERC	
3. San Pedro River LWC (b) (6) wanted to make a site visit to discuss the various designs.	
4. National Guard Annual Submittal needs to be prepared. (b) (6) will assist (b) (6) to draft the NGB Environmental Compliance form.	

TACTICAL INFRASTRUCTURE PROGRAM MANAGEMENT
DEPARTMENT OF HOMELAND SECURITY
CUSTOMS AND BORDER PROTECTION
OFFICE OF BORDER PATROL - TUCSON SECTOR

MILITARY DEPLOYMENTS

Arizona Army National Guard

(b) (6)

Units from the Wisconsin National Guard plan to deploy 7 January 2006
Units from the Massachusetts National Guard plan to deploy 1 March 2006

JTF-N

(b) (6)

FY'06 Proposed Deployments

ES 4145-06, Naco, AZ, 1/2 mile of Lights (west) 15 Nov -15 Dec

ES4591-06, Naco, AZ, 1 mile of light (west) 18 Jan - 18 Feb

ES4150/56/57/58-06, Naco/Douglas, AZ, 2/3 miles of road, 7/8 LWC's and bollard fences in Naco (west) and 6 LWC's in Douglas (east). 1 June - 15 August. USMC LOCATIONS 50-60 per location

ES4160-06, Naco, AZ, 1 mile of road 3/4 LWC's and bollard fences, Naco (east) 2nd qtr.

73712 10 FOR PERMANENT DEACTATED UNITS

ENGINEERING

- APPROVAL OF MILITARIZATION OF BORDER
- NOT GOING TO HAPPEN

Baker Eng.

(b) (6)

Please note attached notes from Michael Baker Jr. Engineering

Douglas, Lighting (5 Miles)

QA/QC ON GOING

Douglas, 13-Mile Roadway

Douglas, International Ditch

Naco, Lighting (5 Miles)

Nogales, Schematic Design

ENVIRONMENTAL

GSRC

(b) (6)

PEIS Tucson & Yuma (AERC 225)

Tucson BA

San Pedro River LWC,

Vehicle Barriers - Tohono O'Odham Nation (TON)

Tactical Infrastructure for Western Arizona

Nogales Schematic Design

Ephraim Ridge Phase I

REAL ESTATE

USACE - Sacramento

(b) (6)

State land Use Permit in Naco,

Nogales Schematic Design, In process, pending engineering and environmental work

NLC - Laguna Nigel

(b) (6)

Ephraim Ridge Report, Lease under negotiation with NLC-Laguna.

TACTICAL INFRASTRUCTURE PROGRAM MANAGEMENT
DEPARTMENT OF HOMELAND SECURITY
CUSTOMS AND BORDER PROTECTION
OFFICE OF BORDER PATROL - TUCSON SECTOR

PROCUREMENT

AERC

Naco West Lighting Deployment

(b) (6)

CONSTRUCTION

Kleinfelder

No activity this month.

WAITING ON UP COMING WORK

(b) (6)

Previous deployment updates (see web page below)

To access a website that has updates, go to:

www.kleinfelder.com

-Click on the **Client Link** link at the left of the page.

-Select **Border Patrol Construction Oversight** from the drop-down menu.

-For a User Name enter (b) (7)(E)

-For a Password enter:

(The User Name and Password are case-sensitive, so make sure you don't capitalize.)

-Select the deployment you wish to view

NEXT MEETINGS

13 December 2005 @ 10:00 – Tucson Station

TACTICAL INFRASTRUCTURE PROGRAM MANAGEMENT
DEPARTMENT OF HOMELAND SECURITY
CUSTOMS AND BORDER PROTECTION
OFFICE OF BORDER PATROL - TUCSON SECTOR

DISTRIBUTION

(b) (6)



11/15/05

①

Tucson POT ENVIRONMENTAL

PEFS - sent draft response to (b) (6) on legal comments

- change analysis -
- ~~change draft draft~~
- need another public review
- ABCI issues
- REQUESTED MEETING w/ LEGAL

Tucson GA - in progress

- find issues - sent to USACE in last sent/engoet

San Pedro issue resolved - no known crossing

- effect need low water crossing for Section 7
- lights, banners, etc

NACO - Douglas Supplied EA take looked at by (b) (6) for consultation Section 7

(b) (6)

National Guard submitted

- GRLC to put together
- notice to fee put in Douglas Dispatch paper

Tow Vehicle Barriers

- submitted mod cost estimate
- \$50K for concrete \$46K for barrier
- time from ~~out~~ field 12/15
- ISCM HAS NO JURISDICTION ON TOW LANE S

TJWAR - working with C PNRK due Friday

- Gravel valley road pulled & sent to EFS

Nogales 11/18 design out

Ephraim Ridge this week Phase 1, GA next week

White Water - keep working w/ city of Nogales

- notification in same watershed shed

(b) (6)

letter to be sent by e-mail by Tue



11/15/05

①

TUCSON POT MEETING

ACTION ITEMS

- 1) GSA COORDINATION - TUNNEL ACCESS DESIGN
 - NO ACTION
 - PENDING
- 2) PAVING NOTICES 1/2 MILE
 - IN CONTRACTING FOR CONTRACTOR
 - BAKER TO BE CONTACTED
 - NO US UNITS
- 3) FENCELINE SOLS
 - PROCESS WORKWAY
 - LIGHTING PROCESSED - CONTRACTING
- 4) EPITHELIUM RIDGE
 - PUMPS FOR LEASE & US UNITS
 - \$350K ENLWA
- 5) NACO WATER MEETING
 - UNKNOWN STATUS
 - STILL GETTING HELD
- 6) LIGHTING TO BE CHECKED

ENVIRONMENTAL - SEE NOTES

REAL ESTATE

(b) (6) NO REPORT

A. NAT GUARD

1) WFScore 7100am - 18 FEB 2006 50 soldiers
WWD & FENCING 3 MILES

- EQUIPMENT AT / NEAR OF END OF LEASE

MASS 22 FEB FOR 2 WEEKS 50 soldiers

- FOLLOW ON WFS. WORK

BASIC CAMP SITE TIES - SPLIT UNIT BETWEEN TUCSON & YUMA

- WORK 2 - 9 HOUR SHIFTS



2

JTF-N - NACO LIGHT STARTED TODAY
 - OTHERS ON SCHEDULED AS LISTED ON AGENDA
 EPHEMERAL RIDGE RECLAMATION
 - REMOVE SEDIMENT
 - LOOK AT CONTRACTORS (KREWE)

ENGINEERING

~~DOUGLAS LIGHTHOUSE~~ - NACO
 - WATER CURVE RELOCATED
 - 13 POLES FOR BRIDGE

REYNOLDS LIGHTHOUSE BEHIND WARD OUT 13 MILES
 DESIGN EAST DONE
 WEST 2 MILES DONE

DOUGLAS 2.5 MILES WEST
 - COMMENTS ON (b)(6) FOR PROPERTY LINES

INTERNATIONAL PLANS TO CITY
 NACO LIGHTS (5 MILES) DEBERTIZED
 - DESIGN TO GSKC

TON - DESK TOP STUDY TO (b)(6)
 - SIGNS AND FENCING GO INTO US
 - SAYS ENTICING US
 - NEEDS FIXING

ENVIRONMENTAL

SEE NOTES

INTERNATIONAL DETCH - DESIGN

~~FEED~~
 - SHEET 2008
 - Sediment transport reduction & flow volume/velocity
 - reduced by wall

Procurement

FENCE EXTENSION MATERIAL
 EQUIPMENT
 LIGHTING (DID NOT ~~DOUBLE~~ DOUBLE OR TRIPLE)
 MATRYS & SONS - UNDER A CURRENT AGREEMENT

CIVIL DEPARTMENT REPORT

To:

(b) (6)
(Tucson Sector)

Date: 11-15-2005**From:**

(b) (6)

Subject: November 15, 2005 PDT, civil report

ACTION ITEMS

3. Baker has submitted construction support for JTF deployments in November and January along with 4 miles of road design in Sonoita and 2 miles in Nogales. We have not yet submitted the estimate for construction support for the National Guard deployment in January.

ARIZONA ARMY NATIONAL GUARD

1. Baker met on site with (b) (6) and visited the sites in Douglas, WWD, Erosion control, 2 miles extension, Kings Ranch Road, and discussed with (b) (6) options for construction work that the Wisconsin and Massachusetts National Guard Unit might do.

JTF-N

2. ES 4591-06, NACO, AZ JAN 18 TO FEB 18. Baker has submitted the BOM and forwarded information from the supplier that poles and fixtures will need to be ordered by 11/14 for delivery on January 15, 2006.

ENGINEERING

1. Douglas lighting 2.5 miles east.
 - a. In progress to 100% submittal by next PDT-Latest.
2. Douglas lighting 2.5 miles west.
 - a. In progress to 100% submittal by next PDT-Latest, assuming future roadway improvements.
3. Douglas 13-Mile Roadway- 2.5 miles of roadway design.
 - a. Submitted 100% for review, no comments have been received. Baker will proceed to verify that IBWC has no comments, then address internal comments and submit 100 % final.
 - b. Approximate location of Property Lines has been added to the plans and plans submitted to BLM and (b) (6)
4. International Channel.
 - a. Plans have been submitted to the City last month, we were promised by (b) (6) to receive comments by this Friday 11/18.
5. Naco lighting 5 miles.
 - a. Construction in November 05 and January 05 on the west side.
6. Nogales Schematic Design.
 - a. Baker have been adding approximate location of Property Lines provided by (b) (6) and will submit plan sheets by end of this week to (b) (6)

Please call me at (b) (6) if you have any questions, (b) (6)

(b) (6)

From: (b) (6)
Sent: Monday, October 24, 2005 9:18 AM
To: (b) (6)
Cc: (b) (6)
Subject: FW: TCA PDT Meeting Minutes of 18 October 2005

(b) (6) to accommodate the January deployment procurement we will need to move some funds into Naco lighting..... I will probably need to move (b) (5) from Nogales Construction (with associated reduced scope) into Naco Lighting.... I expect the request will follow the same procedure as described for moving money in the TON Vehicle Barrier.....

(b) (6)

From: (b) (6)
Sent: Monday, October 24, 2005 8:56 AM
To: (b) (6)
Subject: RE: TCA PDT Meeting Minutes of 18 October 2005

Classification: UNCLASSIFIED

(b) (6)

Please change the deployment timeframe for ES4591-06 from 25 Feb-25Mar to 18 Jan - 18 Feb 06

S/E

(b) (6)

(b) (6)

From: (b) (6)
Sent: Sunday, October 23, 2005 1:17 PM

(b) (6)

10/25/2005

(b) (6)

Subject: TCA PDT Meeting Minutes of 18 October 2005

Please find attached the Draft Tucson Sector PDT Meeting Minutes. Should you have any corrections or comments please respond directly back to this e-mail. Also attached is the environmental matrix (NEPA Status for Tucson and Yuma Sectors as of 17 October) prepared by (b)(6)(b)(7)(C)

We are presently gearing up for a lighting installation deployment into Naco Arizona, west of the Port-of-Entry. This is being arranged through JTF-North scheduled for mid November.

(b) (6)

10/25/2005

BW1 FOIA CBP 007772