

**BORDER BARRIER SYSTEM PROGRAM MANAGEMENT  
DEPARTMENT OF HOMELAND SECURITY  
BUREAU OF CUSTOMS AND BORDER PROTECTION  
TUCSON SECTOR - U.S. BORDER PATROL**

**MEETING AGENDA**

Meeting Date and Time: 03 March 2004 – HDR Tucson Architecture Office, 10:00 am  
Meeting Location: HDR – Phoenix (Map Attached)  
5210 E Williams Cir, Suite 530

**MEETING PURPOSE**

TCA PDT Meeting

**INTRODUCTIONS**

**10:00 – 10:15 REVIEW OF ACTION ITEMS**

ACTION	RESPONSIBLE
1. Follow up on contract for GSRC to prepare EA for RVS in Douglas AO – need survey and engineering support – need purpose statement developed by HDR – access to sites reviewed by (b) (6) and HDR	<b>(b) (6)</b>
2. WWD foundation change to grouted rock – Baker to check on Geotech – AzANG to check with constructing unit	
3. Baker needs official comment resolution sign off on Nogales Tunnels from the PDT.	
4. Follow up on fencing for (b) (5) property in Douglas	
5. Temporary Vehicle Barrier locations for EA development, Various stations	
6. (b) (6) to come up with acquisition plan and proceed with appraisals for Nogales 1 ½ mile roadway	
7. Lighting design test follow up with Castro Electric	
8. Fence details and BOM for Naco 4 Mile roadway deployment – redirected units from Organ Pipe	
9. Corrected Ephraim Ridge Report	
10. 60% DGL 3.6 miles due 27 April 2004	
11. 100% DGL 4.3 miles due 23 March 2004	
12. 100% Naco 10 mile 22 June 2004	
13. 100% remainder of 5 miles East of POE 27 May 2004	
14. Follow up meeting with (b) (6) 2 March in Phoenix, conference call in legal	
15. Check on unit capability in Naco to see if they can move the 1” pvc waterline in the way.	
16. Conference call on budgets within the next few weeks	<b>(b) (6)</b>
17. e-mail DGL & NCO deployment contacts	
18. (b) (6) to provide BLM ownership to (b) (6) (b) (6) for distribution to the PDT	
19. New roadway alignments in NGL to be provided to the USFS by (b) (6) once information is provided by (b) (6)	
<b>ACTION</b>	<b>RESPONSIBLE</b>
<b>Environmental Working Group</b>	
1. (b)(6)(b)(7)(C), (b) (6) to contact (b)(6)(b)(7)(C), (b) (6) regarding draft BO	<b>(b) (6)</b>

**BORDER BARRIER SYSTEM PROGRAM MANAGEMENT  
DEPARTMENT OF HOMELAND SECURITY  
BUREAU OF CUSTOMS AND BORDER PROTECTION  
TUCSON SECTOR - U.S. BORDER PATROL**

ACTION	RESPONSIBLE
2. SOW development and processing for GSRC continued work on WWD	<b>(b) (6)</b>
3. Contact (b) (6) regarding 404 permit issuance on a government to government level	
4. Revised Sonoita alignments and possible SOW revisions ASAP	
5. Check on MOU / MOA and the Southwest Strategy, report back next PDT	

**10:15 – 10:20 RVS**

No Monthly report from IMC

Access for RVS in the Douglas AO. Note Action Item 1.

**10:20 – 10:45 MILITARY DEPLOYMENTS**

Arizona National Guard

(b) (6)

**WWD – West of DGL POE**

- Oregon National Guard – June 2004, 30 soldiers for two 2-week deployments
- Alaska National Guard – 15 soldiers, 1 to 15 May 2004

**Douglas Roadway West of POE**

- Illinois N.G. 10 July 2004 (70 troops, LWCs on Kings Ranch Road – possible backup on WWD)

JTF-6

(b)(6)(b)(7)(C), (b) (6)

**Scheduled Deployments FY'04**

- Naco, Az USBP (Patrol Roads) 10-Feb to 30-Mar
- Douglas, Az USBP (Patrol Roads) 10-Feb to 30-Mar
- Naco (Fence & Barriers) 15-Mar to 15-Apr
- Nogales, Az USBP (Patrol Roads) Jul & Aug

**10:45 – 11:15 ENGINEERING**

Baker Eng. - updates, discussion and map of projects

Douglas, 13 Miles of Roadway

Nogales, Tunnels, Preliminary & Final Design

Formal comment matrix pending. Comments from Union Pacific Rail Road are outstanding.

Nogales, 1-1/2 Miles Roadway, follow up on Geotech with (b) (6)

Douglas, Lighting

(5 Miles) Split East and West of the POE, Preliminary and Final Design.

Not started

Douglas, Construction Oversight, and Staking.

Note JTF-6 deployment

Douglas, International Ditch, Preliminary and Final Design

**BORDER BARRIER SYSTEM PROGRAM MANAGEMENT**  
**DEPARTMENT OF HOMELAND SECURITY**  
**BUREAU OF CUSTOMS AND BORDER PROTECTION**  
**TUCSON SECTOR - U.S. BORDER PATROL**

Not started  
Naco, Lighting (5 Miles) Split East and West of the POE, Preliminary and Final Design  
Not started  
Naco, Primary Fencing, Preliminary and Final Design  
Not started  
Naco, Construction Oversight and Staking  
Note JTF-6 deployment  
Nogales, Construction Oversight and Staking  
Not started  
Nogales, Aerial West of Nogales  
Not started  
Nogales, Schematic Design  
Not started  
Sonoita, Preliminary Design  
Not started  
Permanent Survey Markers  
Not started  
Temporary Vehicle Barriers  
Not started  
Naco, 10-miles Roadway, Preliminary and Final Design

**11:15 – 12:00 ENVIRONMENTAL**

GSRC - updates and discussion  
PEIS Tucson & Yuma (AERC 225)  
BA – Operations – Tucson & Yuma (AERC 51)  
Whitewater Draw 404 Permit  
Checkpoint - (b) (7)(E) (AERC 227)  
Checkpoints (b) (7)(E) (AERC 499)  
Naco BA  
Temporary Vehicle Barriers (Nogales & Sonoita Stations)  
Sonoita  
Nogales Schematic Design  
RVS EA for Tucson and Ajo Station  
Cabeza Prieta Road Report  
ESA for the Ajo garage

**12:00 – 1:00 LUNCH**

**1:00 – 1:30 REAL ESTATE**

USACE – (b) (6)  
Douglas Lighting (5 Miles) Split East and West of the POE  
No action at this time  
Douglas, 13-Miles Roadway West of POE  
Douglas, International Ditch  
No action at this time  
Naco, Lighting (5 Miles) Split East and West of the POE  
No action at this time

**BORDER BARRIER SYSTEM PROGRAM MANAGEMENT  
DEPARTMENT OF HOMELAND SECURITY  
BUREAU OF CUSTOMS AND BORDER PROTECTION  
TUCSON SECTOR - U.S. BORDER PATROL**

Nogales, 2-Miles Roadway East of POE

Nogales, Construction & ROW Acquisition (Pending Alignments)

No action at this time

Nogales, Schematic Design

All ROE's have gone out for 10 miles west and 5 miles east of POE

Sonoita, Preliminary Design, and Coordination

Permanent Survey Markers

No action at this time

Temporary Vehicle Barriers

No action at this time

Western Region – (b) (6)

Ephraim Ridge Reclamation

(b) (6) provided an incomplete report on Ephraim Ridge land acquisition. Report must be resent due to technical errors.

**1:30 – 1:45      PROCUREMENT**

Naco & Douglas deployments (JTF-6)

April deployment into Naco (JTF-6)

May deployment into Douglas at Whitewater Draw (National Guard)

**1:45 – 2:00      CONSTRUCTION**

Report from Kleinfelder

**OTHER ITEMS**

**NEXT MEETINGS**

**27 April 2004 – HDR Phoenix, 10:00 am**

**25 May 2004 – Tucson Station, 10:00 am**

**22 June 2004 – HDR Phoenix, 10:00 am**

**27 July 2004 – Tucson Station, 10:00 am**


**24 August 2004 – HDR Phoenix, 10:00 am**

**14 September 2004 – Tucson Station, 10:00 am**

**BORDER BARRIER SYSTEM PROGRAM MANAGEMENT  
DEPARTMENT OF HOMELAND SECURITY  
BUREAU OF CUSTOMS AND BORDER PROTECTION  
TUCSON SECTOR - U.S. BORDER PATROL**

**Meeting Location**

5210 E Williams Cir, Suite 530  
(520) 571-7800



Contact (b) (6) at (b) (6) if you need detailed directions or wish to add agenda items.....

FY'04 TUCSON SECTOR DEPLOYMENTS

Task Name	2nd Quarter		3rd Quarter			4th Quarter	
	Feb	Mar	Apr	May	Jun	Jul	Aug
<b>Naco, Az</b>							
JTF-6 (MWSS 272 - LWC/Road/Bollard Fence) JT-3706-0							
JTF-6 (307th Red Horse - 4 Miles of AM2 Matting Fence) JT-3998-04							
JTF-6 (MWSS 373 - 4 Caps for the LWC's) JT-4070-04							
<b>Douglas, Az East of POE</b>							
JTF-6 (B Co, 8th ESB - 1.5 Miles of Road) JT-2795-04							
JTF-6 (MWSS 373 - LWC's 10, 11 & 12) JT-4070-04							
<b>Nogales, Az</b>							
JTF-6 (854th En. Bn. - CbtHvy) JT-2793-04							
<b>Douglas, Az (Whitewater Draw - West of POE)</b>							
Oregon National Guard 2 - 2 week deployments							
Alaska National Guard							
<b>Douglas, Az (West of POE)</b>							
Illinois National Guard (LWCs @ King Ranch Rd.)							

Task		Milestone		External Tasks	
Split		Summary		External Milestone	
Progress		Project Summary		Deadline	

FOR CORRECTIONS PLEASE CONTACT

as of 8 December 2003